

LED Project Plan Appendix 4

ID	Task Mode	Task Name	Duration	Start	Finish	3 Jul	01 Sep	06 Oct	10 Nov	15 Dec	19 Jan	23 Feb	30 Mar	04 May	08 Jun	13 Jul	17 Aug	21 Sep	26 Oct	30 Nov	04 Jan	08 Feb	14 Mar	18 Apr	23 May	27 Jun	01 Aug	05 Sep	10 Oct	14 Nov	19 Dec	23 Jan	27 Feb	03 Apr			
1	➤	LED STREETLIGHTING	653 days	Wed 01/10/14	Fri 31/03/17	[Summary Bar]																															
2	➤	PWS1. FINANCE	35 days	Fri 14/11/14	Thu 01/01/15	[Summary Bar]																															
3	➤	Finance Inception Meeting	1 day	Fri 14/11/14	Fri 14/11/14	[Task Bar]																															
4	➤	Process to Obtain Funding	30 days	Mon 17/11/14	Fri 26/12/14	[Task Bar]																															
5	➤	Obtain Funding	0 days	Thu 01/01/15	Thu 01/01/15	[Milestone]																															
6	➤	PWS2. PROCUREMENT	140 days	Mon 10/11/14	Fri 22/05/15	[Summary Bar]																															
7	➤	Consultation with Procurement Board	5 days	Mon 10/11/14	Fri 14/11/14	[Task Bar]																															
8	➤	Critical Analysis of Existing Constraints	5 days	Mon 17/11/14	Fri 21/11/14	[Task Bar]																															
9	➤	Implement OJEU Notice	90 days	Mon 24/11/14	Fri 27/03/15	[Task Bar]																															
10	➤	Develop Contract	90 days	Mon 24/11/14	Fri 27/03/15	[Task Bar]																															
11	➤	Tender Process	30 days	Mon 30/03/15	Fri 08/05/15	[Task Bar]																															
12	➤	Tender Evaluation	5 days	Mon 11/05/15	Fri 15/05/15	[Task Bar]																															
13	➤	Award Contract	5 days	Mon 18/05/15	Fri 22/05/15	[Task Bar]																															
14	➤	PWS3. PROJECT DEVELOPMENT	653 days	Wed 01/10/14	Fri 31/03/17	[Summary Bar]																															
15	➤	Develop Project Plan	30 days	Wed 01/10/14	Tue 11/11/14	[Task Bar]																															
16	➤	Develop Implementation Priority	30 days	Wed 01/10/14	Tue 11/11/14	[Task Bar]																															
17	➤	Establish Staffing Requirements	30 days	Wed 01/10/14	Tue 11/11/14	[Task Bar]																															
18	➤	Identify Risks	30 days	Wed 01/10/14	Tue 11/11/14	[Task Bar]																															
19	➤	Establish Communication Plan	30 days	Wed 12/11/14	Tue 23/12/14	[Task Bar]																															
20	➤	Equities Impact Assessment	30 days	Wed 01/10/14	Tue 11/11/14	[Task Bar]																															
21	➤	Establish Key Performance Indicators	30 days	Wed 01/10/14	Tue 11/11/14	[Task Bar]																															
22	➤	Contract Management	485 days	Mon 25/05/15	Fri 31/03/17	[Task Bar]																															
23	➤	PWS 4. DESIGN	155 days	Mon 17/11/14	Fri 19/06/15	[Summary Bar]																															
24	➤	Analyse Asset Database Information	30 days	Mon 17/11/14	Fri 26/12/14	[Task Bar]																															
25	➤	Analyse Additional measures eg: CMS	30 days	Mon 17/11/14	Fri 26/12/14	[Task Bar]																															
26	➤	Consult on Additional Measures	30 days	Mon 05/01/15	Fri 13/02/15	[Task Bar]																															
27	➤	Generic Designs process	60 days	Mon 16/02/15	Fri 08/05/15	[Task Bar]																															
28	➤	Specialised Design Process	90 days	Mon 16/02/15	Fri 19/06/15	[Task Bar]																															
29	➤	PWS 5. TESTING	281 days	Mon 03/11/15	Mon 30/11/16	[Summary Bar]																															
30	➤	Implement 33% of Electrical and Structural	107 days	Mon 03/11/15	Tue 31/03/16	[Task Bar]																															
31	➤	Implement 50% of Electrical and Structural	174 days	Wed 01/04/16	Mon 30/11/16	[Task Bar]																															
32	➤	PWS 6. INSTALLATION	485 days	Mon 25/05/15	Fri 31/03/17	[Summary Bar]																															
33	➤	Contractor Mobilisation	90 days	Mon 25/05/15	Fri 25/09/15	[Task Bar]																															
34	➤	Equipment Purchase	90 days	Mon 25/05/15	Fri 25/09/15	[Task Bar]																															
35	➤	Start On Site	0 days	Mon 28/09/15	Mon 28/09/15	[Milestone]																															
36	➤	Phase 1 Installation	105 days	Mon 28/09/15	Fri 19/02/16	[Task Bar]																															
37	➤	Phase 2 Installation	100 days	Mon 22/02/16	Fri 08/07/16	[Task Bar]																															
38	➤	Phase 3 Installation	60 days	Mon 11/07/16	Fri 30/09/16	[Task Bar]																															
39	➤	Phase 4 Installation	130 days	Mon 03/10/16	Fri 31/03/17	[Task Bar]																															
40	➤	Quality Assurance	390 days	Mon 28/09/15	Fri 24/03/17	[Task Bar]																															
41	➤	PWS 7. INVOICING AND PAYMENT	395 days	Mon 28/09/15	Fri 31/03/17	[Summary Bar]																															
42	➤	Works Checking	395 days	Mon 28/09/15	Fri 31/03/17	[Task Bar]																															
43	➤	Accounts Processing	395 days	Mon 28/09/15	Fri 31/03/17	[Task Bar]																															
44	➤	PWS 8. ASSET MANAGEMENT	610 days	Mon 01/12/15	Fri 31/03/17	[Summary Bar]																															
45	➤	Install PDA equipment/ software	30 days	Mon 01/12/15	Fri 09/01/16	[Task Bar]																															
46	➤	Test PDA Hardware/ Software	30 days	Mon 12/01/16	Fri 20/02/16	[Task Bar]																															
47	➤	Manage Database	395 days	Mon 28/09/15	Fri 31/03/17	[Task Bar]																															
48	➤	PWS 9. ENERGY MANAGEMENT	390 days	Mon 05/10/15	Fri 31/03/17	[Summary Bar]																															
49	➤	Create Monthly Energy inventory Reports	395 days	Mon 28/09/15	Fri 31/03/17	[Task Bar]																															

Project: Street Lighting £6M proje
Date: Tue 13/01/15

Task		Summary		External Milestone		Inactive Summary		Manual Summary Rollup		Finish-only		Manual Progress
Split		Project Summary		Inactive Task		Manual Task		Manual Summary		Deadline		
Milestone		External Tasks		Inactive Milestone		Duration-only		Start-only		Progress		