| 8 February 2017                       | ITEM: 10<br>(Decision 01104403)    |
|---------------------------------------|------------------------------------|
| Cabinet                               | ,                                  |
| Capital Programme                     |                                    |
| Wards and communities affected:       | Key Decision:                      |
| All                                   | Yes                                |
| Report of: Councillor Shane Hebb, Por | rtfolio Holder for Finance & Legal |
| Accountable Head of Service: Sean (   | Clark, Director of Finance and IT  |
| Accountable Director: Sean Clark, Di  | rector of Finance and IT           |
| This report is Public                 |                                    |

### **Executive Summary**

The new capital proposals appended to this report set out those schemes that support service operational requirements as well as including proposals for improvements or enhancements to parks, open spaces and the public realm. In addition, the report presents a list of potential future and aspirational schemes that will be presented to council later in the year subject to the development of detailed business plans. These schemes highlight a direction of travel in line with the ambition of the council on behalf of residents of the borough.

It should be noted that capital is principally funded through borrowing. It is therefore necessary to ensure that capital plans have either a prompt and healthy return on investment, are necessary in the short-to-medium term to overcome demographic or environmental challenges or maintains operational continuity. All such proposals have been, and will continue to be, scrutinised and balanced against the public good.

The proposed capital programme set out in appendix 1 also contains provision to support investment that allows the council to implement and manage transformational change to improve service outcomes for residents whilst also delivering efficiencies.

The proposals attached largely fall into the following categories:

- Environment, parks and open space improvements and enhancements;
- Essential replacements of items which are key drivers for service delivery such as the environment fleet, ICT server room, software, etc;
- Greater use of digital technology to support change and transformation;
- Investments to provide financial returns ie 'invest to save'; and
- Works to properties, assets and buildings to maintain health and safety requirements and ensure the properties remain operational.

The future and aspirational proposals require more feasibility work to firm up both viability and cost. As such, these are listed in appendix 2 without prioritisation and it is recommended that the Council sets aside a capital provision of up to £2m to develop business cases for these schemes over the coming months. A further capital programme report will come back to Council later in the year focused on these future and aspirational schemes.

The new proposals should also be considered alongside the current agreed capital programme that is attached to this report at appendix 3. As well as showing the budget for 2016/17, it also includes the amounts agreed for future years, the spend at six months and a status column showing where in the delivery cycle the scheme currently is – ie tendered, not started, complete, etc.

Cabinet can propose changes to the current programme where schemes are no longer a priority or where funding would be best spent in a different way but on a similar theme. This is done through virement.

Corporate Overview and Scrutiny Committee considered the approach to the future and aspirational schemes and the option for council to delegate to Cabinet in certain circumstances. The committee were supportive in both cases.

### 1 Recommendation(s)

The Cabinet recommends that the Council:

- 1.1 Approves the new capital programme proposals as set out in appendix 1;
- 1.2 Approves a budget of up to £2m to develop business cases on those future and aspirational schemes set out in appendix 2; and
- 1.3 Approves the delegations set out in section 6;
- 2 Introduction and Background
- 2.1 The following sources of funding are available to the General Fund:
  - Capital Receipts these are the receipts realised from the disposal of capital assets such as land and buildings. The Property Board, at the request of Cabinet, has commenced a strategic review of the asset base and will report with an updated strategy, including a disposal programme, in due course. Asset management in the future will be based on the simple ethos of Retain – Release - Reuse;
  - Grants and Contributions- these could be ad hoc grants awarded from government or other funding agencies or contributions from developers and others;
  - Prudential Borrowing the Council is able to increase its borrowing to finance schemes as long as they are considered affordable; and

- Revenue the Council can charge capital costs directly to the General Fund but the pressure on resources means that this is not recommended.
- 2.2 On the basis that capital receipts are currently limited and, with a low level of reserves in place, any receipts may be set aside for debt repayment or a contingency towards revenue pressures (ability to use capital receipts for MRP purposes), the main areas of funding are grants and contributions but these tend to be for specific purposes and prudential borrowing the main source for the attached proposals and current programme.
- 2.3 The capital programme has, in the past, only reflected and contained basic operational needs plant, equipment, modest investment in open spaces and, more recently, some allocations for invest to save initiatives, digital technology and highways schemes.
- 2.4 The proposals appended to this report cover those elements that services consider essential for operational continuity as well as proposed improvements. The appendix also contains a list and brief description of the schemes put forward under the 'future and aspirational' banner.

### 3 Service Operational Proposals

- 3.1 The service operational capital proposals are essential to continuing effective service delivery. They include maintaining buildings, such as the civic offices, mandatory health and safety works, replacement of the environment fleet and plant and upgrading hardware and software to ensure they are fit for purpose and robust.
- 3.2 Whilst the above will also add improvement, there are also a number of schemes, especially around digital and change, that will support services to make efficiencies and to improve the service overall to residents.

### 4 Future and Aspirational Proposals

- 4.1 Members will be aware of a number of work streams, masterplans, etc that have built up a number of options for future schemes. A new theatre provision, an Integrated Healthy Living Centre, etc. No funding has yet been formally agreed for any of these schemes as further work is required to develop business plans on their financial viability and impact. The recommendation to Council is to set aside an amount of transformation funding up to £2m to develop detailed feasibility work on these schemes to bring forward more definitive proposals through Scrutiny, Cabinet and Council later in the year.
- 4.2 Corporate Overview and Scrutiny supported the approach detailed in 4.1 above.

### 5 Delegations

- 5.1 In previous years, the recommendations to Council have also included delegations to Cabinet to agree additions to the capital programme under the following criteria:
  - If additional third party resources are secured, such as government grants and s106 agreements, for specific schemes;
  - Where a scheme is identified that can be classed as 'spend to save' –
    where it will lead to cost reductions or income generation that will, as a
    minimum, cover the cost of borrowing; and
  - For Gloriana schemes these actually also fall under the 'spend to save' criteria set out above.
- 5.2 A recent example as to how a delegation has worked this financial year is the East Tilbury GP Practice. As this scheme was not in the capital programme, it is as a result of the above delegations the fact that income to be attained will cover the cost of financing that Cabinet can take the decision to proceed with the proposed purchase. Had this delegation not been in place, council approval would have been required. The timescales to do so may have prevented the council being able to act quickly and effectively to be in a position to purchase the building, leading to a possible competitive bidding process which might have either pushed up the cost of the facility or worse, seen the building being purchased by another organisation or individual.
- 5.3 Corporate Overview and Scrutiny were supportive of delegations on third party resources and spend to save. There was no consensus on whether there should be a de minimus on delegations set and so it is planned to carry out a review on delegations such as these in the next municipal year to inform future decisions.
- 5.4 Members will consider the issues being expressed regarding funding of Gloriana schemes and report back to the relevant committee in due course.

#### 6 Prudential Borrowing and Financing the Capital Programme

- 6.1 With interest rates remaining low, the main cost to the general fund through prudential borrowing is the cost of the Minimum Revenue Provision (MRP). This is the amount that has to be set aside on an annual basis to repay the debt incurred to finance the scheme.
- 6.2 This is calculated as the cost of the scheme divided by the estimated life of the asset and only becomes chargeable the year after completion of the scheme.
- 6.3 As an example, environmental fleet and plant will be paid for over 10 years (£100k per million per annum) whereas a building will be paid for over a 40-50 year period (£20k per million per annum). Where a scheme is an "invest to save", the benefit from the scheme must, as a minimum, cover these costs. As such, there is no MRP cost and the budget includes the net benefit.

- 6.4 The main exception to charging MRP in this way is where a scheme is due to create a capital return at some later date. In these cases, MRP is not charged and the first investment returns have to be set aside to repay the debt.
- 6.5 The MTFS assumes growth in prudential borrowing each year with any new approvals for 2017/18 impacting the 2018/19 or a later budget depending on the completion date of the scheme.
- The current agreed programme at appendix 3 shows costs of £51m in 2016/17and £47m in future years. This is currently funded as follows:

| Funding                   | 2016/17 | Future<br>Years |
|---------------------------|---------|-----------------|
|                           | £m      | £m              |
| Prudential Borrowing      | 27.9    | 37.5            |
| Capital Receipts/Reserves | 2.1     | 0.2             |
| Grants                    | 18.4    | 7.3             |
| Developers' Contributions | 2.5     | 2.1             |
| Total                     | 50.9    | 47.1            |

- 6.7 The proposals set out in appendix 1 total 14.8m, including the £2m towards developing the future and aspirational schemes, in 2017/18 and a further £6.3m over the following two years. These costs have already been reduced where applicable by provisions in the current programme and would all need to be met from prudential borrowing.
- 6.8 Further reports will be presented to Cabinet in terms of highways, housing and education where these are funded from government grants and rents.
- 6.9 The MRP costs of the above are reflected in the Medium Term Financial Strategy and actual borrowing will be reduced where possible by financing the expenditure through cash flows and capital receipts should they become available.
- 6.10 There is currently an expectation of circa £3m in capital receipts by the end of 2017/18 and work on identifying a further disposal programme continues. Should these receipts not be required for operational requirement they will be used to reduce the borrowing and, therefore, MRP requirements.

## 7 Issues, Options and Analysis of Options

- 7.1 A number of the proposals are essential replacements for key business assets such as vehicles, plant and ICT equipment. The rest of the proposed programme focuses on improvements and enhancements that meet the council's priorities.
- 7.2 This report also brings forward, for the first time, a comprehensive schedule of projects that have been discussed in a number of forums but have not been developed to a suitable stage or secured the necessary funding. The report

recommends that a budget of up to £2m be approved to develop these schemes to business case stage for consideration by Overview and Scrutiny Committees, Cabinet and the Council later in the year.

- 7.3 Any scheme that is over £0.75m will need to come back to Cabinet for approval to proceed with procurement.
- 7.4 A number of schemes in the current programme have been brought forward over a number of years.

#### 8 Reasons for Recommendation

- 8.1 The Capital Programme plays a key role in the delivery of services and both supports and affects the revenue programme. As such, they are normally considered at the same time.
- 9 Consultation (including Overview and Scrutiny, if applicable)
- 9.1 All schemes have been considered and challenged for need and viability and Corporate Overview and Scrutiny Committee considered the proposals around a budget for future and aspirational schemes and delegations.
- 10 Impact on corporate policies, priorities, performance and community impact
- 10.1 This capital programme will improve and enhance areas of public realm whilst ensuring that the council can continue to provide both front and back office services.

### 11 Implications

#### 11.1 Financial

Implications verified by: Sean Clark

**Director of Finance and IT** 

The financial implications are included in the main body of the report.

### 11.2 Legal

Implications verified by: David Lawson

**Deputy Head of Legal & Deputy Monitoring** 

Officer

Local authorities are under an explicit duty to ensure that their financial management is adequate and effective and that they have a sound system of internal control and management of financial risk. This budget report contributes to that requirement although specific legal advice may be required on each projects business case.

### 11.3 **Diversity and Equality**

Implications verified by: Rebecca Price

**Community Development Officer** 

There are no direct diversity implications arising from this report. Equality implications will be assessed as individual capital projects are developed.

# 11.4 Other implications (where significant) – i.e. Section 17, Risk Assessment, Health Impact Assessment, Sustainability, IT, Environmental

Health and safety, environmental and business continuity have all been considered when bringing these proposals forward.

- **Background papers used in preparing the report** (including their location on the Council's website or identification whether any are exempt or protected by copyright):
  - Application forms are held within the Corporate Finance section
  - Various background and supporting documentation will be held within the relevant services

### 13 Appendices to the report

- Appendix 1 New Capital Proposals
- Appendix 2 Future and Aspirational Proposals
- Appendix 3 Current Capital Programme

### **Report Author:**

Sean Clark
Director of Finance and IT
Finance and IT

# **New Capital Proposals**

| Category                   | Scheme  | Category                                | Comment   | 2017/18 | 2018/19 | 2019/20 |
|----------------------------|---|---|---|---------|---------|---------|
| Environment                | Vehicle and plant replacements programme (including £6.2m for new refuse vehicles at the end of their economic life), and to meet the requirements of renewing the waste contracts. This project meets the build pride, responsibility and respect to create safer communities; and protect and promote our clean and green environment Council priorities. Total of £8.750m required in 17/18 including the £1.6m carry forward. | Essential<br>Operational<br>Requirement | To maintain and strengthen operational continuity     | 7,150   | 341     | 406     |
| Environment                | Redevelopment of Household Waste & Recycling Centre at Linford  | Improvement /<br>Enhancements           | Released on evidence of a costed business case        | 1,500   | 1,100   | -       |
| Open Space<br>Enhancements | Active Place - Sports and Leisure Facility Development - provision of facilities such as long lasting play equipment and sports facilities at play parks across the Borough.  | Improvement /<br>Enhancements           | To maintain and strengthen operational continuity     | 500     | 725     | 125     |
| Open Space<br>Enhancements | Tilbury Town Centre Public Realm Package, including improvements to cycling infrastructure, street furniture etc. This will deliver an early outcome from the Tilbury masterplanning work and improve the quality of the physical environment in Tilbury town centre.   | Improvement /<br>Enhancements           | Parks, open spaces<br>and public realm<br>enhancement | 100     | 260     | 132     |

# **New Capital Proposals**

| Category                          | Scheme  | Category                                | Comment   | 2017/18 | 2018/19 | 2019/20 |
|-----------------------------------|---|---|---|---------|---------|---------|
| Operational                       | Target hardening of various sites throughout the borough in an attempt to prevent continuous fly tipping, illegal access to sites. This is subject to Cabinet agreeing target hardening measures, such as height restrictors and CCTV, as part of the environmental enforcement strategy later this year.   | Improvement / Enhancements              | Public prevention and crime prevention                                  | 150     | 200     | 150     |
| Digital and ICT<br>Infrastructure | Digital enablement - transformation of service delivery for children aged 0 to 19. This ensures that the multidisciplinary team is working with one integrated database so that a holistic approach can be taken to working with the most vulnerable families and they do not have to repeat their story to different professionals. This supports the approach of reaching out to the most vulnerable children in the communities. | Essential<br>Operational<br>Requirement | Released on<br>evidence of a costed<br>business case –<br>Spend to Save | 180     | -       | -       |
| Property                          | The agreement with the Education Funding Agency, for a new secondary school in Purfleet, requires the demolition of Smurfitt Kappa factory for the sale of land for the construction of a new secondary school. This will result in a capital receipt of £1.88m for the Council.  | Improvement /<br>Enhancements           | As part of agreement with the Education Funding Agency                  | 220     | -       | -       |

# **New Capital Proposals**

| Category                               | Scheme   | Category                                | Comment  | 2017/18 | 2018/19 | 2019/20 |
|--|--|---|--|---------|---------|---------|
| Digital and ICT<br>Infrastructure      | Essential upgrades to physical infrastructure and operational software. Includes improvements to the server room and servers, upgrades to key software and operating systems to maintain current versions.             | Essential<br>Operational<br>Requirement | To maintain and strengthen operational continuity  | 1,324   | 1,003   | 740     |
| Property                               | Various essential capital repairs to operational buildings, including Coalhouse Fort.  | Essential<br>Operational<br>Requirement | To maintain and strengthen operational continuity  | 639     | 340     | 208     |
| Property                               | Various works at Blackshots, Belhus & Corringham leisure centres as part of the Councils landlord responsibilities including Health and Safety.  The project meets the Improve Health and Well Being Council priority. | Essential<br>Operational<br>Requirement | Released on<br>evidence of a costed<br>business case and<br>subject to Cabinet<br>approval | 1,103   | 533     | -       |
| Total Value of<br>Current<br>Proposals |  |   |  | 12,866  | 4,502   | 1,761   |
| Corporate                              | Budget to advance work on future and aspirational schemes to inform a further capital programme report on the schemes set out in appendix 2.   |   |  | 2,000   |         |         |
| Total<br>Requirement                   |  |   |  | 14,866  | 4,502   | 1,761   |

#### Older Persons Shared Ownership Units

Shared Ownership units, for older people on the former Whiteacre and Dilkeswood site. In addition a further 46 general needs units could also be developed.

This will meet the Improve Health and well-being to ensure people stay healthier longer, adding years to life and life to years Council priority.

(Government Grant Funded and Capital Receipts)

#### **Grangewaters – a Commercial Operation**

To explore a building conference/training centre, moving the facility into a more commercial based operation and provide income generation opportunities for the whole year. This scheme meets the need to create a great place for learning and opportunity; and Improve health and well-being Council priorities. Subject to completion of the Aspire programme.

#### **Alternative Theatre Provision**

Construction of a new Theatre and multi-functional performance spaces in Grays. This is subject to further feasibility work on theatre options including consideration of potential providers being undertaken by consultants in the context of the Grays masterplan. This scheme meets all of the Council's priorities.

#### **Collins House Expansion**

Develop an additional 3 storey wing for Collins House containing 30 single ensuite bedrooms, to help manage growing demand.

This will meet the Improve Health and well-being to ensure people stay healthier longer, adding years to life Council priority.

## **Housing Estate Regeneration**

To consider the outcome of work on the business case for regenerating the Council's housing estates, being done in conjunction with CLG and Local Partnerships. The work will be presented to Cabinet later this year for decision and implementation.

The project meets the building pride, responsibility and respect to create safer communities; encouraging and promoting job creation and economic prosperity; and Improving health and well-being Council priorities.

#### **Tilbury Integrated Healthy Living Centre**

Development of Tilbury Integrated Health Living Centre, in collaboration with Thurrock CCG, Community Health Partnerships and other key stakeholders as one of four hubs across the borough. This is subject to a business case being agreed with health partners. This project meets all of the Council's priorities.

#### A Digitally "Smart" Borough

Deliver an enabling municipal infrastructure that will underpin Thurrock's development as a "Smart Place".

(Part Government Grant Funded)

We are looking at a number of smart place opportunities that can be commercialised. To support a smart place it is anticipated that we will need infrastructure to support borough wide sensor, camera and data networks. It is anticipated that commercial revenue streams will come from providing partners and customers access to these networks (including ultrafast broadband fibre) and selling data from them (traffic flows, pollution etc.) It is expected that there will also be some cost avoidance as we are looking to move our corporate WAN onto this infrastructure.

Finally there will be indirect benefits – developing a strong local digital offer will accelerate local regeneration and associated tax incomes, and the information from the networks will assist in the avoidance of front line service costs. Examples are social care (smart assisted

living), public health (pollution control for chronic lung issues) and litter/flytipping prevention (improved cctv/surveillance capability).

We are still exploring options, but we expect benefits to be related on the amount of investment we are prepared to make.

The proposal supports all council priorities.

#### **Use of Technology in Customer Services**

Explore the introduction of innovative technology (such as Artificial Intelligence sometimes known as ChatBots) into the customer service contact centre. We are already looking to change the focus of our customer service offer as part of the emerging Customer Service Strategy and channel shift, enabling residents to self-serve as much as possible and make it easier to interact with the council outside of normal working hours. There is an opportunity to exploit the use of digital technology further to eliminate the need for introducing expensive on-call / shift rotas. ChatBots are just one idea to help drive efficiencies and provide a better customer experience. A detailed review of what other councils and organisations are using/moving too and feasibility study would be required to identify the most appropriate opportunities and solutions for Thurrock.

#### **High House Artist Studios**

High House Works (Artist Studios II), providing an additional 10,000 sqft of creative workspace to support micro and SME from the creative industries sector on the production park.

This scheme will meet the encourage and promote job creation and economic prosperity priority.

### **New Commercial Space at Thurrock Parkway**

Creation of industrial units at Thurrock Parkway, offering industrial, warehouse and office accommodation. Initial projection indicate net proceeds of between 2% and 5% depending upon method of financing, plus an increase to the business rates.

This project meets the encourage and promote job creation and economic prosperity priority.

#### **New Commercial Space at Milehams Industrial Estate**

Potential redevelopment of Milehams Industrial Estate to include a range of industrial, warehouse and office accommodation. Initial projections indicate net proceeds of between 1.25% and 5.25%, depending upon the method of financing.

This project meets the encourage and promote job creation and economic prosperity priority.

#### **Blackshots Enhancements**

Options at Blackshots to improve facilities and customer experience, such as the replacement of the roundhouse pavilion and improvements to the car park, to be considered as part of the implementation of the Active Places Strategy and subject to business planning.

#### **Career & Development Portal**

Creation of a career & development portal - a web based careers portal that would help strengthen our links and our role with community and businesses. Links to service review and selling services. Released on evidence of a costed business case – Income Generation

#### **Gap Analysis / Online Testing Tool**

Organisational Development (OD) skills gap analysis / online testing tool to identify strengths and weaknesses of potential new job candidates and existing staff. This is linked to the service review and to the delivery of the staff survey action plan. There are generic

skills needed by the workforce and we need to be able to identify these digitally, embedded in induction and delivered through development plans. Released on evidence of a costed business case.

#### **Demolition Programme**

Demolition of 4 buildings, Unit 1 Curzon drive, Unit E Dock Road, Unit 1 Hume Avenue to enable site assembly and allow sites to be leased creating an income stream.

#### **Tilbury Community Led Local Development Fund (CLLD)**

CLLD funding; including new cycling hub facility and shop front improvements in Tilbury. This will enable the Council to draw down capital match funding through the CLLD programme (once approved) and link with the successful DFT Access Fund which will meet on-going revenue costs.

### **Public Realm Branding**

Review all signage and public realm where the Thurrock brand is or could be used as part of developing the overall profile of, and pride in, the place in line with the emerging communications and brand strategy. This would require an understanding of the volume of assets such as street and building signage and the capital costs of replacement as well as opportunities for potential sponsorship as an alternative.

### **Energy Efficiency**

Investigate the viability of solar panel installation to reduce the cost of utilities on TBC sites.

### **Industrial Estates in Housing Areas**

To look at options to relocate businesses from industrial sites located alongside housing areas (Towers Road, Grays & Stanhope Industrial Estate, SLH) which could then be reused for housing supply.

#### **Compactor Litter Bins**

Installation of 20 Big Belly compactor litter bins in various locations throughout the borough, generating a saving of not emptying half empty bins. Decision will be based on a trial in three locations.

#### **Fraud Modelling Tool**

Predicated fraud modelling using Xantura's analytical data modelling software which relates to Revenue and Benefits and is comprised of real time fraud checks.

The government published in December 2016 that the latest estimate of fraud in Housing Benefits stands at 1.1%. Thurrock Council pays out circa £70m per annum and, if the estimate is correct, this includes £770k in fraudulent payments. It is impossible to say how much of this would be identified and saved through this software but, as an example, 5% equates to £38.5k paying back the investment in less than three years or 10% at £77k repaying the investment in 1.5 years.

### **Aveley Community Facility**

Aveley community facility phase 2 - inclusion of nursery accommodation to be leased out to an independent operator, providing revenue to the Council. Phase 1 is already included in the current capital programme.

The scheme will create a great place for learning and opportunity, encourage and promote job creation and economic prosperity and build pride and respect to create safer communities. This is subject to the completion of a business case to justify phase 2 and the outcome of the review of libraries across the Borough, which will take account of the strategic approach to community hubs.

# **Linford Civic Amenity Site**

To explore a second phase of capital works to create facilities for trade waste as an income generating opportunity.

| Project | Procurement | Approved | Future | Spend to   | Latest      | Future   | Total     | Forecast Variance | Capital Bid |
|---------|-------------|----------|--------|------------|-------------|----------|-----------|-------------------|-------------|
| Name    | Status      | Budget   | Year   | Month 6    | Forecast    | Year     | Forecast  | Against Total     | 2017/18     |
|         |             | 2016/17  | Budget | in 2016/17 | for 2016/17 | Forecast | Spend     | Scheme Budget     |             |
|         |             | (1)      | (2)    | (3)        | (4)         | (5)      | (6)       | (7)               |             |
|         |             |          |        |            |             |          | Col 4 + 5 | Col 1+2 - 6       |             |
|         |             | £,000    | £,000  | £,000      | £,000       | £,000    | £,000     | £,000             |             |

#### Service: Children's Service

| Service: Children's Service                      |                         |       |       |       |       |       |       |       |  |
|--|-------------------------|-------|-------|-------|-------|-------|-------|-------|--|
| Devolved Formula Capital (DFC)                   | Devolved to schools     | 87    | 0     | 87    | 87    | 0     | 87    | 0     |  |
| Priority; Suitability & Condition Programme      | Demand led              | 730   | 0     | 146   | 489   | 165   | 654   | 76    |  |
| Tilbury Pioneer Academy Amalgamation Works       | On hold                 | 970   | 0     | 0     | 0     | 970   | 970   | 0     |  |
| Emergency Health and Safety Works                | Demand led              | 69    | 0     | 0     | 34    | 35    | 69    | 0     |  |
| Temporary Classrooms                             | Work commenced          | 367   | 430   | 162   | 367   | 430   | 797   | 0     |  |
| Bonnygate Primary Expansion                      | Scheme completed        | 0     | 0     | 0     | 0     | 0     | 0     | 0     |  |
| Graham James Primary Expansion                   | Scheme completed        | 14    | 0     | 14    | 14    | 0     | 14    | 0     |  |
| Little Thurrock Primary Expansion                | Completed retention o/s | 22    | 0     | 12    | 22    | 0     | 22    | 0     |  |
| Purfleet Primary Expansion                       | Work commenced          | 45    | 0     | 0     | 45    | 0     | 45    | 0     |  |
| Quarry Hill Primary Expansion                    | Scheme completed        | 0     | 0     | 0     | 0     | 0     | 0     | 0     |  |
| Harris Mayflower Primary                         | Work commenced          | 980   | 0     | 0     | 980   | 0     | 980   | 0     |  |
| Arthur Bugler Amalgamation Works                 | Completed retention o/s | 31    | 0     | (10)  | 2     | 0     | 2     | 29    |  |
| Universal infant free school meals               | Work commenced          | 241   | 150   | 147   | 191   | 200   | 391   | 0     |  |
| Woodside Expansion                               | Work commenced          | 1,139 | 59    | 756   | 1,111 | 80    | 1,191 | 7     |  |
| Thameside Expansion                              | Work commenced          | 2,832 | 25    | 1,405 | 2,756 | 131   | 2,887 | (30)  |  |
| Somers Heath Primary School Expansion            | Work commenced          | 2,344 | 92    | 957   | 2,031 | 94    | 2,125 | 311   |  |
| Warren Primary School - Hearing Impaired Unit    | Work commenced          | 201   | 9     | 128   | 193   | 9     | 202   | 8     |  |
| Capital Maintenance Schemes (to be identified)   | Demand led              | 183   | 600   | 0     | 0     | 783   | 783   | 0     |  |
| Secondary and Primary Schemes (to be identified) | Demand led              | 650   | 5,578 | 0     | 0     | 6,629 | 6,629 | (401) |  |
| Early Years - 2 Year Old Funding Grants          | Demand led              | 48    | 0     | 29    | 48    | 0     | 48    | 0     |  |
| Grangewaters                                     | Scheme completed        | 9     | 0     | 0     | 7     | 0     | 7     | 2     |  |

| Project<br>Name                            | Procurement<br>Status | Approved<br>Budget<br>2016/17<br>(1) | Future<br>Year<br>Budget<br>(2) | Spend to<br>Month 6<br>in 2016/17<br>(3) | Latest<br>Forecast<br>for 2016/17<br>(4) | Future<br>Year<br>Forecast<br>(5) | Total<br>Forecast<br>Spend<br>(6) | Forecast Variance<br>Against Total<br>Scheme Budget<br>(7) | Capital Bid<br>2017/18 |
|--|-----------------------|--------------------------------------|---------------------------------|--|--|-----------------------------------|-----------------------------------|--|------------------------|
|  |                       | £,000                                | £,000                           | £,000                                    | £,000                                    | £,000                             | Col 4 + 5<br>£,000                | Col 1+2 - 6<br>£,000                                       |                        |
|  |                       |                                      |                                 |  |  |                                   |                                   |  |                        |
| New Youth Centre - Karis (10/50152/TTGFUL) | Not yet started       | 15                                   | 0                               | 0  | 0  | 15                                | 15                                | 0  |                        |
| New Youth Centre - Karis (13/00941/FUL)    | Not yet started       | 5                                    | 0                               | 0  | 0  | 5                                 | 5                                 | 0  |                        |
|  |                       |                                      |                                 |  |  |                                   |                                   |  |                        |
| Total - Children's Service                 |                       | 17,647                               | 214                             | 3,833                                    | 8,447                                    | 9,537                             | 17,984                            | 2  |                        |

# Appendix 3

| Project | Procurement | Approved | Future | Spend to   | Latest      | Future   | Total     | Forecast Variance | Capital Bid |
|---------|-------------|----------|--------|------------|-------------|----------|-----------|-------------------|-------------|
| Name    | Status      | Budget   | Year   | Month 6    | Forecast    | Year     | Forecast  | Against Total     | 2017/18     |
|         |             | 2016/17  | Budget | in 2016/17 | for 2016/17 | Forecast | Spend     | Scheme Budget     |             |
|         |             | (1)      | (2)    | (3)        | (4)         | (5)      | (6)       | (7)               |             |
|         |             |          |        |            |             |          | Col 4 + 5 | Col 1+2 - 6       |             |
|         |             | £,000    | £,000  | £,000      | £,000       | £,000    | £,000     | £,000             |             |

| Project<br>Name  | Procurement<br>Status | Approved Budget 2016/17 (1) | Future<br>Year<br>Budget<br>(2) | Spend to<br>Month 6<br>in 2016/17<br>(3) | Latest<br>Forecast<br>for 2016/17<br>(4) | Future<br>Year<br>Forecast<br>(5) | Total Forecast Spend (6) Col 4 + 5 £,000 | Forecast Variance Against Total Scheme Budget (7) Col 1+2 - 6 £,000 | Capital Bid<br>2017/18 |
|--|-----------------------|-----------------------------|---------------------------------|--|--|-----------------------------------|--|---|------------------------|
| Service: Adults, Housing and Health                    |                       |                             | ,                               | ,  |  | ,                                 |  |   |                        |
| Improvements to Collins House                          | Out to tender         | 102                         | 0                               | 1  | 102                                      | 0                                 | 102                                      | 0   |                        |
| Care and Support - Universal Information and Advice    | Work Commenced        | 65                          | 0                               | 0  | 65                                       | 0                                 | 65                                       | 0   |                        |
| Disabled Facilities Grant                              | Demand led            | 985                         | 0                               | 122                                      | 985                                      | 0                                 | 985                                      | 0   |                        |
| Community Hubs   | Demand led            | 3,291                       | 0                               | 668                                      | 3,291                                    | 0                                 | 3,291                                    | 0   |                        |
| South Ockendon Community Hub Phase 2 (11/50392/TTGFUL) | Not yet started       | 40                          | 0                               | 0  | 40                                       | 0                                 | 40                                       | 0   |                        |
| South Ockendon Community Hub Phase 1 (09/50035/TTGOUT) | Work commenced        | 20                          | 0                               | 0  | 20                                       | 0                                 | 20                                       | 0   |                        |
| South Ockendon Community Hub Phase 2 (09/50035/TTGOUT) | Not yet started       | 20                          | 0                               | 0  | 20                                       | 0                                 | 20                                       | 0   |                        |
| South Ockendon Community Hub Phase 1 (11/50392/TTGFUL) | Not yet started       | 15                          | 0                               | 0  | 15                                       | 0                                 | 15                                       | 0   |                        |
| South Ockendon Community Hub Phase 2 (09/50035/TTGOUT) | Not yet started       | 49                          | 0                               | 0  | 49                                       | 0                                 | 49                                       | 0   |                        |
| Health and Safety Works at Traveller Sites             | Scheme completed      | 13                          | 0                               | 13                                       | 13                                       | 0                                 | 13                                       | 0   |                        |
| Well Homes Offers                                      | Demand led            | 382                         | 0                               | 67                                       | 382                                      | 0                                 | 382                                      | 0   |                        |
| Healthy Homes Loans (G0602/G0605 to G0613)             | Demand led            | 0                           | 0                               | 0  | 0  | 0                                 | 0  | 0   |                        |
| Empty Property Grants                                  | Demand led            | 0                           | 0                               | 0  | 0  | 0                                 | 0  | 0   |                        |

| Total - Adults, Housing and Health | 4,982 | 0 | 871 | 4,982 | 0 | 4,982 | 0 |  |
|------------------------------------|-------|---|-----|-------|---|-------|---|--|
|------------------------------------|-------|---|-----|-------|---|-------|---|--|

| Project | Procurement | Approved | Future | Spend to   | Latest      | Future   | Total     | Forecast Variance | Capital Bid |
|---------|-------------|----------|--------|------------|-------------|----------|-----------|-------------------|-------------|
| Name    | Status      | Budget   | Year   | Month 6    | Forecast    | Year     | Forecast  | Against Total     | 2017/18     |
|         |             | 2016/17  | Budget | in 2016/17 | for 2016/17 | Forecast | Spend     | Scheme Budget     |             |
|         |             | (1)      | (2)    | (3)        | (4)         | (5)      | (6)       | (7)               |             |
|         |             |          |        |            |             |          | Col 4 + 5 | Col 1+2 - 6       |             |
|         |             | £,000    | £,000  | £,000      | £,000       | £,000    | £,000     | £,000             |             |

Service: Environment and Place

| Highway Improvements on London Road West Thurrock (Schoolfield Road)   | Scheme completed   | 0   | 0   | 0   | 0   | 0   | 0   | 0 |  |
|--|--------------------|-----|-----|-----|-----|-----|-----|---|--|
| Highways works to Purfleet Bypass                                      | Design stage       | 43  | 0   | 0   | 43  | 0   | 43  | 0 |  |
| Highways Improvements in Oliver Road                                   | Work commenced     | 648 | 0   | 540 | 648 | 0   | 648 | 0 |  |
| Walton Hall Road Kerbing and Drainage Works                            | Scheme completed   | 0   | 0   | 0   | 0   | 0   | 0   | 0 |  |
| Bus Link between Tesco's Lakeside and Intu Lakeside                    | Design stage       | 15  | 49  | 0   | 15  | 49  | 64  | 0 |  |
| Traffic Improvements Whitehall Lane                                    | Scheme completed   | 25  | 0   | 27  | 25  | 0   | 25  | 0 |  |
| Improvement works between Thurrock Park Way and Manor Road             | Design stage       | 0   | 673 | 0   | 0   | 673 | 673 | 0 |  |
| East Tilbury 1st payment (CCTV / Anti-Skid / VAS / Bus Stop upgrade)   | Not yet started    | 11  | 0   | 0   | 11  | 0   | 11  | 0 |  |
| East Tilbury - Walsh development contribution                          | Design stage       | 10  | 0   | 0   | 10  | 0   | 10  | 0 |  |
| Butts Lane improvement works   | Design stage       | 0   | 11  | 0   | 0   | 11  | 11  | 0 |  |
| Mayflower Road parking management and capacity improvements            | Design stage       | 15  | 46  | 0   | 15  | 46  | 61  | 0 |  |
| Community Requests   | Scheme completed   | 0   | 0   | (1) | 0   | 0   | 0   | 0 |  |
| HGV Weight Limit Review and parking control measures by area           | Contract formation | 100 | 0   | 16  | 100 | 0   | 100 | 0 |  |
| Prescribed Routing for HGV's   | Not yet started    | 50  | 0   | 0   | 50  | 0   | 50  | 0 |  |
| Aveley High Street /Stifford Road - Width Restriction with bus by-pass | Design stage       | 50  | 0   | 0   | 50  | 0   | 50  | 0 |  |
| Ship Lane Width Restriction  | Design stage       | 20  | 0   | 0   | 20  | 0   | 20  | 0 |  |
| London Road South Stifford - Camera Enforcement at<br>Askews Farm      | Design stage       | 20  | 0   | 0   | 20  | 0   | 20  | 0 |  |
| London Road West Thurrock - Instant HGV ban camera enforcement         | Not yet started    | 20  | 0   | 0   | 20  | 0   | 20  | 0 |  |
| South Road South Ockendon - Camera Enforcement                         | Not yet started    | 20  | 0   | 0   | 0   | 20  | 20  | 0 |  |
| North Stifford - Camera enforcement of existing bus lane               | Design stage       | 20  | 0   | 0   | 20  | 0   | 20  | 0 |  |
| Rectory Road Grays - Camera enforcement for Towers<br>Road             | Design stage       | 20  | 0   | 0   | 20  | 0   | 20  | 0 |  |
| Stanford-Le-Hope - Camera enforcement on instant HGV ban               | Design stage       | 20  | 0   | 0   | 20  | 0   | 20  | 0 |  |

| Project<br>Name                                | Procurement<br>Status | Approved<br>Budget<br>2016/17<br>(1) | Future<br>Year<br>Budget<br>(2) | Spend to<br>Month 6<br>in 2016/17<br>(3) | Latest<br>Forecast<br>for 2016/17<br>(4) | Future<br>Year<br>Forecast<br>(5) | Total<br>Forecast<br>Spend<br>(6) | Forecast Variance Against Total Scheme Budget (7) | Capital Bid<br>2017/18 |
|--|-----------------------|--------------------------------------|---------------------------------|--|--|-----------------------------------|-----------------------------------|---|------------------------|
|  |                       | £,000                                | £,000                           | £,000                                    | £,000                                    | £,000                             | Col 4 + 5<br>£,000                | Col 1+2 - 6<br>£,000                              | -                      |
|  |                       |                                      |                                 |  |  |                                   |                                   |   |                        |
| Traffic Management                             | Demand led            | 6                                    | 0                               | 0  | 6  | 0                                 | 6                                 | 0   |                        |
| CCTV at Treaclemine - Link to ETCC             | Design stage          | 40                                   | 0                               | 0  | 40                                       | 0                                 | 40                                | 0   |                        |
| Derby Road Cycle Link                          | Design stage          | 25                                   | 0                               | 0  | 25                                       | 0                                 | 25                                | 0   |                        |
| South Stifford Improvements Package            | Scheme completed      | 8                                    | 0                               | 0  | 8  | 0                                 | 8                                 | 0   |                        |
| Grays Town Centre Improvements                 | Work commenced        | 52                                   | 0                               | 0  | 52                                       | 0                                 | 52                                | 0   |                        |
| Borough wide Disabled Bays                     | Demand led            | 39                                   | 0                               | 2  | 39                                       | 0                                 | 39                                | 0   |                        |
| Borough wide Parking Requests                  | Demand led            | 40                                   | 0                               | 42                                       | 40                                       | 0                                 | 40                                | 0   |                        |
| Parking Review - Calcutta Road                 | Scheme completed      | 15                                   | 0                               | 0  | 15                                       | 0                                 | 15                                | 0   |                        |
| London Road Purfleet PPA                       | Work commenced        | 3                                    | 0                               | 0  | 3  | 0                                 | 3                                 | 0   |                        |
| Grays PPA extension                            | Not yet started       | 10                                   | 0                               | 0  | 10                                       | 0                                 | 10                                | 0   |                        |
| Tilbury PPA                                    | Not yet started       | 11                                   | 0                               | 0  | 11                                       | 0                                 | 11                                | 0   |                        |
| HGV Parking Ban review by area                 | Not yet started       | 15                                   | 0                               | 0  | 15                                       | 0                                 | 15                                | 0   |                        |
| Cornwall House P&D Car Park                    | Scheme completed      | 50                                   | 0                               | 37                                       | 37                                       | 0                                 | 37                                | 13  |                        |
| Thames Road P&D Car park extension             | Scheme completed      | 135                                  | 0                               | 144                                      | 151                                      | 0                                 | 151                               | (16)  |                        |
| Unallocated Budget - Traffic Management        | Not applicable        | 0                                    | 0                               | 0  | 0  | 0                                 | 0                                 | 0   |                        |
| Local Bus Infrastructure                       | Demand led            | 39                                   | 0                               | 10                                       | 39                                       | 0                                 | 39                                | 0   |                        |
| Bus Shelters / Stops                           | Demand led            | 29                                   | 0                               | 20                                       | 29                                       | 0                                 | 29                                | 0   |                        |
| Flags and Timetable Cases                      | Demand led            | 29                                   | 0                               | 16                                       | 29                                       | 0                                 | 29                                | 0   |                        |
| Mardyke Bridge Works                           | Work commenced        | 113                                  | 0                               | 0  | 113                                      | 0                                 | 113                               | 0   |                        |
| Tank Lane                                      | Scheme completed      | 23                                   | 0                               | 0  | 23                                       | 0                                 | 23                                | 0   |                        |
| Rainbow Lane Gating Order / Bridleway Creation | Out for Consultation  | 15                                   | 0                               | 0  | 15                                       | 0                                 | 15                                | 0   |                        |
| Springhouse Lane and High Road                 | Out for Consultation  | 15                                   | 0                               | 0  | 15                                       | 0                                 | 15                                | 0   |                        |
| Manorway Bridleway Connection                  | Out for Consultation  | 33                                   | 0                               | 0  | 33                                       | 0                                 | 33                                | 0   |                        |

| Project<br>Name  | Procurement<br>Status | Approved<br>Budget<br>2016/17<br>(1) | Future<br>Year<br>Budget<br>(2) | Spend to<br>Month 6<br>in 2016/17<br>(3) | Latest<br>Forecast<br>for 2016/17<br>(4) | Future<br>Year<br>Forecast<br>(5) | Total<br>Forecast<br>Spend<br>(6) | Forecast Variance Against Total Scheme Budget (7) | Capital Bid<br>2017/18 |
|--|-----------------------|--------------------------------------|---------------------------------|--|--|-----------------------------------|-----------------------------------|---|------------------------|
|  |                       | £,000                                | £,000                           | £,000                                    | £,000                                    | £,000                             | Col 4 + 5<br>£,000                | Col 1+2 - 6<br>£,000                              | -                      |
|  |                       |                                      |                                 |  |  |                                   |                                   |   |                        |
| Footpath 170 West of Wouldham Road Grays. Creation of hardend surface  | Out for Consultation  | 18                                   | 0                               | 0  | 18                                       | 0                                 | 18                                | 0   |                        |
| Footpath 147 Creation of Permissive Footpath (if not achieved in 2015 -16 due to land owners permission) to include new footbridge | Out for Consultation  | 13                                   | 0                               | 0  | 13                                       | 0                                 | 13                                | 0   |                        |
| Footpath 162 (in part) conversion to Bridleway north of A13 leading into Langdon Hills Country Park                                | Out for Consultation  | 13                                   | 0                               | 0  | 13                                       | 0                                 | 13                                | o   |                        |
| Air Quality Management Areas   | Not yet started       | 75                                   | 0                               | 0  | 75                                       | 0                                 | 75                                | 0   |                        |
| Structural Maintenance A Class Roads   | Work commenced        | 776                                  | 0                               | 419                                      | 776                                      | 0                                 | 776                               | 0   |                        |
| Structural Maintenance B & C Class Roads   | Work commenced        | 721                                  | 300                             | 122                                      | 721                                      | 300                               | 1,021                             | 0   |                        |
| Bridge Repair & Strengthening  | Work commenced        | 460                                  | 750                             | 276                                      | 460                                      | 750                               | 1,210                             | 0   |                        |
| Safety Fencing   | Work commenced        | 110                                  | 75                              | 0  | 110                                      | 75                                | 185                               | 0   |                        |
| White Lining   | Work commenced        | 112                                  | 75                              | 0  | 112                                      | 75                                | 187                               | o   |                        |
| Traffic Signals  | Work commenced        | 650                                  | 100                             | 0  | 650                                      | 100                               | 750                               | o   |                        |
| Road Signs   | Not yet started       | 100                                  | 0                               | 0  | 100                                      | 0                                 | 100                               | 0   |                        |
| Pot Holes  | Work commenced        | 110                                  | 0                               | 101                                      | 110                                      | 0                                 | 110                               | 0   |                        |
| Structural Maintenance Unclassified Roads  | Work commenced        | 325                                  | 0                               | 230                                      | 325                                      | 0                                 | 325                               | 0   |                        |
| Footway Maintenance  | Work commenced        | 392                                  | 100                             | (9)                                      | 392                                      | 100                               | 492                               | o   |                        |
| Street Lighting  | Work commenced        | 16                                   | 0                               | (64)                                     | 16                                       | 0                                 | 16                                | o   |                        |
| Other Infrastructure (Drainage)  | Work commenced        | 573                                  | 150                             | 78                                       | 250                                      | 473                               | 723                               | 0   |                        |

| Project<br>Name   | Procurement<br>Status   | Approved<br>Budget<br>2016/17<br>(1) | Future<br>Year<br>Budget<br>(2) | Spend to<br>Month 6<br>in 2016/17<br>(3) | Latest<br>Forecast<br>for 2016/17<br>(4) | Future<br>Year<br>Forecast<br>(5) | Total<br>Forecast<br>Spend<br>(6) | Forecast Variance<br>Against Total<br>Scheme Budget<br>(7) | Capital Bid<br>2017/18 |
|---|-------------------------|--------------------------------------|---------------------------------|--|--|-----------------------------------|-----------------------------------|--|------------------------|
|   |                         | £,000                                | £,000                           | £,000                                    | £,000                                    | £,000                             | Col 4 + 5<br>£,000                | Col 1+2 - 6<br>£,000                                       |                        |
|   |                         |                                      |                                 |  |  |                                   |                                   |  |                        |
| Street Lighting LED Replacement                             | Work commenced          | 4,542                                | 1,300                           | 176                                      | 4,542                                    | 1,300                             | 5,842                             | 0  |                        |
| A13 Widening  | Contract formation      | 5,000                                | 0                               | 850                                      | 5,000                                    | 0                                 | 5,000                             | 0  |                        |
| Local Growth Fund Measures                                  | Design stage            | 431                                  | 0                               | 35                                       | 431                                      | 0                                 | 431                               | 0  |                        |
| RTPI (AVL) Installation: Non Shelter Location               | Work commenced          | 0                                    | 0                               | (28)                                     | 0  | 0                                 | 0                                 | 0  |                        |
| RTPI (AVL) Installation: Shelter Location                   | Work commenced          | 0                                    | 0                               | (7)                                      | 0  | 0                                 | 0                                 | 0  |                        |
| LGF Joint LSTF Project                                      | Work commenced          | 0                                    | 0                               | (6)                                      | 0  | 0                                 | 0                                 | 0  |                        |
| LGF Cycling Infrastructure                                  | Work commenced          | 1,200                                | 0                               | 4  | 1,200                                    | 0                                 | 1,200                             | 0  |                        |
| Community Environmental Developments Fund                   | Demand led              | 250                                  | 0                               | 45                                       | 250                                      | 0                                 | 250                               | 0  |                        |
| Lower Mardyke Improvements                                  | Design stage            | 20                                   | 0                               | 0  | 20                                       | 0                                 | 20                                | 0  |                        |
| Leisure Trust Landlord Responsibility                       | Contract formation      | 250                                  | 215                             | 0  | 250                                      | 215                               | 465                               | 0  | Yes<br>£1.636m         |
| Refurbishment of Belhus Leisure Centre                      | Planning decision       | 1,200                                | 0                               | 50                                       | 400                                      | 800                               | 1,200                             | 0  |                        |
| Pitches and Changing Rooms at Orsett Heath                  | Tender evaluation       | 190                                  | 0                               | 8  | 390                                      | 0                                 | 390                               | (200)  |                        |
| Improvements to Leisure Buildings (Budget Only!)            | On hold                 | 980                                  | 0                               | 0  | 0  | 780                               | 780                               | 200  |                        |
| Lakeside Sports Ground                                      | Completed retention o/s | 143                                  | 0                               | 2  | 143                                      | 0                                 | 143                               | 0  |                        |
| Improvement to Library facilities                           | Demand led              | 20                                   | 0                               | 0  | 20                                       | 0                                 | 20                                | 0  |                        |
| Libraries replacement of PC's                               | Not yet started         | 30                                   | 70                              | 0  | 30                                       | 70                                | 100                               | 0  |                        |
| Libraries provision of RFID units                           | Work commenced          | 140                                  | 0                               | 0  | 140                                      | 0                                 | 140                               | 0  |                        |
| Corringham Town Park Environmental Improvements             | Demand led              | 1                                    | 0                               | 0  | 1  | 0                                 | 1                                 | 0  |                        |
| Langdon Hills Environmental Improvements                    | Demand led              | 8                                    | 0                               | 0  | 8  | 0                                 | 8                                 | 0  |                        |
| Additional seating and bins plus signage upgrade            | Demand led              | 2                                    | 0                               | 0  | 2  | 0                                 | 2                                 | 0  |                        |
| Grays Riverside Park - Replace Sand Pit Play Facilities     | Not yet started         | 21                                   | 0                               | 0  | 21                                       | 0                                 | 21                                | 0  |                        |
| Grays Riverside Park - Replace Splash Pool & Water Features | On hold                 | 0                                    | 322                             | 0  | 0  | 322                               | 322                               | 0  |                        |
| Hardie Road Skate Park                                      | Scheme completed        | 97                                   | 0                               | 97                                       | 97                                       | 0                                 | 97                                | 0  |                        |

| Project<br>Name   | Procurement<br>Status   | Approved<br>Budget<br>2016/17<br>(1) | Future<br>Year<br>Budget<br>(2) | Spend to<br>Month 6<br>in 2016/17<br>(3) | Latest<br>Forecast<br>for 2016/17<br>(4) | Future<br>Year<br>Forecast<br>(5)              | Total<br>Forecast<br>Spend<br>(6) | Forecast Variance<br>Against Total<br>Scheme Budget<br>(7) | Capital Bid<br>2017/18 |
|---|-------------------------|--------------------------------------|---------------------------------|--|--|--|-----------------------------------|--|------------------------|
|   |                         | £,000                                | £,000                           | £,000                                    | £,000                                    | £,000  | Col 4 + 5<br>£,000                | Col 1+2 - 6<br>£,000                                       |                        |
|   |                         | <u> </u>                             | <u> </u>                        | <u> </u>                                 | <u> </u>                                 | <u>,                                      </u> |                                   | -  |                        |
| Purchase of Wheeled Bins  | Demand led              | 221                                  | 0                               | 76                                       | 221                                      | 0  | 221                               | 0  |                        |
| Vehicle and Plant Replacement Programme                             | Demand led              | 2,750                                | 0                               | 49                                       | 753                                      | 1,600  | 2,353                             | 397  | Yes<br>£7.897m         |
| Curzon Drive Depot Move   | Scheme completed        | 0                                    | 0                               | 398                                      | 398                                      | 0  | 398                               | (398)  |                        |
| Local Depot Security Improvements                                   | Work commenced          | 100                                  | 0                               | 0  | 100                                      | 0  | 100                               | 0  |                        |
| Infrastructure Improvements to Parks & Burial Grounds & Open Spaces | Demand led              | 420                                  | 0                               | 54                                       | 390                                      | 0  | 390                               | 30   |                        |
| Bartec Unit Upgrades  | On hold                 | 50                                   | 0                               | 0  | 80                                       | 0  | 80                                | (30)   |                        |
| Implementation of back office/mobile working solution               | Work commenced          | 70                                   | 0                               | 0  | 70                                       | 0  | 70                                | 0  |                        |
| Improvements to Village Halls                                       | Demand led              | 192                                  | 0                               | 9  | 50                                       | 142  | 192                               | 0  |                        |
| Pupil Referral Unit Relocation                                      | Work commenced          | 3,896                                | 0                               | 1,634                                    | 4,182                                    | 250  | 4,432                             | (536)  |                        |
| Works to West Thurrock Memorial Ground                              | Scheme completed        | 48                                   | 0                               | 0  | 0  | 0  | 0                                 | 48   |                        |
| Green grid Strategy - Improvements to sites                         | Demand led              | 61                                   | 0                               | 0  | 61                                       | 0  | 61                                | 0  |                        |
| Energy Saving Projects - Salix                                      | Demand led              | 18                                   | 0                               | 0  | 0  | 0  | 0                                 | 18   |                        |
| Street Lighting - Signs, Underpass & Lakeside                       | Scheme completed        | 0                                    | 0                               | 37                                       | 37                                       | 0  | 37                                | (37)   |                        |
| Street Lighting :- Interchange No 81 & Signs - Phase 3              | Scheme completed        | 0                                    | 0                               | 39                                       | 39                                       | 0  | 39                                | (39)   |                        |
| Purfleet Centre   | Design stage            | 5,167                                | 9,000                           | 285                                      | 5,167                                    | 9,000  | 14,167                            | 0  |                        |
| Magistrates Court   | Completed retention o/s | 170                                  | 0                               | 53                                       | 170                                      | 0  | 170                               | 0  |                        |
| Grays South and Rail Station Regeneration                           | Design stage            | 3,065                                | 6,015                           | 0  | 0  | 9,080  | 9,080                             | 0  |                        |
| Improvements to Coalhouse Fort Facilities                           | Completed retention o/s | 0                                    | 0                               | 22                                       | 22                                       | 0  | 22                                | (22)   |                        |
| Riverside Business Centre   | Tender preparation      | 800                                  | 2,105                           | 93                                       | 800                                      | 2,105  | 2,905                             | 0  |                        |
| Aveley Community Hub  | Planning decision       | 500                                  | 574                             | 34                                       | 500                                      | 574  | 1,074                             | 0  | Yes<br>£1.139m         |
| Thurrock Park Way Environmental Improvements (78/00601/OUT)         | Not yet started         | 150                                  | 0                               | 0  | 150                                      | 0  | 150                               | 0  |                        |
| Thameside - Remedial works to Floors 5-7                            | On hold                 | 0                                    | 24                              | 0  | 0  | 24   | 24                                | 0  |                        |
| Thameside Complex - Renewal of auditorium ventilation ducting       | On hold                 | 0                                    | 80                              | 0  | 0  | 80   | 80                                | 0  |                        |

| Project<br>Name  | Procurement<br>Status | Approved<br>Budget<br>2016/17<br>(1) | Future<br>Year<br>Budget<br>(2) | Spend to<br>Month 6<br>in 2016/17<br>(3) | Latest<br>Forecast<br>for 2016/17<br>(4) | Future<br>Year<br>Forecast<br>(5) | Total<br>Forecast<br>Spend<br>(6) | Forecast Variance<br>Against Total<br>Scheme Budget<br>(7) | Capital Bid<br>2017/18 |
|--|-----------------------|--------------------------------------|---------------------------------|--|--|-----------------------------------|-----------------------------------|--|------------------------|
|  |                       | £,000                                | £,000                           | £,000                                    | £,000                                    | £,000                             | Col 4 + 5<br>£,000                | Col 1+2 - 6<br>£,000                                       |                        |
|  |                       |                                      |                                 |  |  |                                   |                                   |  |                        |
| Thameside Complex - Replacement of theatre house lighting      | On hold               | 0                                    | 62                              | 0  | 0  | 62                                | 62                                | 0  |                        |
| Thameside- secure access system for staff and restricted areas | On hold               | 0                                    | 35                              | 0  | 0  | 35                                | 35                                | 0  |                        |
| Civic Offices - Ventilation Hygiene Clean                      | Scheme completed      | 44                                   | 0                               | 29                                       | 29                                       | 0                                 | 29                                | 15   |                        |
| Civic Offices - Roof Renewal                                   | Scheme completed      | 34                                   | 0                               | (12)                                     | 0  | 0                                 | 0                                 | 34   |                        |
| Civic Offices - HWS Boiler replacement                         | Scheme completed      | 5                                    | 0                               | 0  | 0  | 0                                 | 0                                 | 5  |                        |
| Civic Offices - Fire Smoke Head Replacement                    | Scheme completed      | 75                                   | 0                               | 0  | 0  | 0                                 | 0                                 | 75   |                        |
| Civic Offices - Lift lobbies Refurbishment                     | Scheme completed      | 14                                   | 0                               | 0  | 14                                       | 0                                 | 14                                | 0  |                        |
| CO 1 Emergency Lighting / LED Upgrade                          | Tender preparation    | 167                                  | 0                               | 2  | 167                                      | 0                                 | 167                               | 0  |                        |
| CO 1 & 2 Replace/Upgrade Access Control System                 | On hold               | 0                                    | 138                             | 0  | 0  | 138                               | 138                               | 0  |                        |
| CO 1 & 2 BMS Upgrade of Johnson Controls and PC                | Design stage          | 86                                   | 0                               | 0  | 86                                       | 0                                 | 86                                | 0  |                        |
| Universal Power Systems - ICT Server Room                      | Scheme completed      | 33                                   | 0                               | 30                                       | 30                                       | 0                                 | 30                                | 3  |                        |
| COI 1 Air Handling Unit Replacement                            | Quotations            | 150                                  | 0                               | 0  | 60                                       | 0                                 | 60                                | 90   |                        |
| Civic & Thameside Electrical Wiring Inspections                | Work commenced        | 20                                   | 0                               | 0  | 29                                       | 0                                 | 29                                | (9)  |                        |
| Civic Offices - Fire Alarm Panel Renewal                       | Not yet started       | 0                                    | 0                               | 0  | 25                                       | 0                                 | 25                                | (25)   |                        |
| Civic Offices - Renew main public entrance and doors           | On hold               | 0                                    | 36                              | 0  | 0  | 36                                | 36                                | 0  |                        |
| Thameside Complex - Various Works                              | On hold               | 30                                   | 150                             | 0  | 30                                       | 150                               | 180                               | 0  |                        |
| Civic Offices - Implementation of water and meter controls     | Needs approval        | Design stage                         | 0                               | 61                                       | 0  | 0                                 | 61                                | 61   | 0                      |
| Civic Offices - Lift replacements and upgrades                 | Needs approval        | On hold                              | 0                               | 494                                      | 0  | 0                                 | 494                               | 494  | 0                      |
| Civic Offices - Underground parking area sprinkler enhancement | Needs approval        | Design stage                         | 0                               | 246                                      | 0  | 0                                 | 246                               | 246  | 0                      |
| Civic Offices 1 - Toilet facilities refreshment                | Needs approval        | On hold                              | 0                               | 173                                      | 0  | 0                                 | 173                               | 173  | 0                      |
| Civic Offices - Security bollards and loading bay              | Needs approval        | On hold                              | 0                               | 10                                       | 0  | 0                                 | 10                                | 10   | 0                      |
| CCTV at Stifford Interchange - link to ETCC                    | Not yet started       | 40                                   | 0                               | 0  | 40                                       | 0                                 | 40                                | 0  |                        |
| Askews Farm Bus Gate   | Scheme completed      | 37                                   | 0                               | 0  | 5  | 0                                 | 5                                 | 32   |                        |

| Project<br>Name  | Procurement<br>Status | Approved<br>Budget<br>2016/17<br>(1) | Future<br>Year<br>Budget<br>(2) | Spend to<br>Month 6<br>in 2016/17<br>(3) | Latest<br>Forecast<br>for 2016/17<br>(4) | Future<br>Year<br>Forecast<br>(5) | Total<br>Forecast<br>Spend<br>(6) | Forecast Variance<br>Against Total<br>Scheme Budget<br>(7) | Capital Bid<br>2017/18 |
|--|-----------------------|--------------------------------------|---------------------------------|--|--|-----------------------------------|-----------------------------------|--|------------------------|
|  |                       | £,000                                | £,000                           | £,000                                    | £,000                                    | £,000                             | Col 4 + 5<br>£,000                | Col 1+2 - 6<br>£,000                                       |                        |
|  |                       |                                      |                                 |  |  |                                   |                                   |  |                        |
| Service Requests by Area   | Demand led            | 81                                   | 0                               | 0  | 81                                       | 0                                 | 81                                | 0  |                        |
| Street Scene review by area  | Demand led            | 50                                   | 0                               | 7  | 50                                       | 0                                 | 50                                | 0  |                        |
| Congestion relief scheme - MSA<br>Roundabout/McDonalds RAB congestion relief | Not yet started       | 25                                   | 0                               | 0  | 25                                       | 0                                 | 25                                | 0  |                        |
| Congestion relief scheme - Ford Place Signal Upgrade                         | Not yet started       | 25                                   | 0                               | 0  | 25                                       | 0                                 | 25                                | 0  |                        |
| B186 South Road (Stifford Road to West Road)                                 | Scheme completed      | 1                                    | 0                               | 0  | 0  | 0                                 | 0                                 | 1  |                        |
| Node 4 - North Stifford Int  | On hold               | 52                                   | 0                               | 0  | 0  | 52                                | 52                                | 0  |                        |
| Treaclemine  | Scheme completed      | 50                                   | 0                               | 0  | 50                                       | 0                                 | 50                                | 0  |                        |
| Junction St Chads Road and Calcutta Road                                     | Work commenced        | 94                                   | 0                               | 0  | 94                                       | 0                                 | 94                                | 0  |                        |
| AIP site 1   | Design stage          | 100                                  | 0                               | 0  | 101                                      | 0                                 | 101                               | (1)  |                        |
| AIP site 2   | Not yet started       | 100                                  | 0                               | 0  | 100                                      | 0                                 | 100                               | 0  |                        |
| Lodge Lane safety scheme   | Design stage          | 110                                  | 0                               | 2  | 110                                      | 0                                 | 110                               | 0  |                        |
| Laindon Road Safety Scheme   | Scheme completed      | 30                                   | 0                               | 2  | 30                                       | 0                                 | 30                                | 0  |                        |
| Safer Routes to Schools  | Demand led            | 26                                   | 0                               | 0  | 19                                       | 0                                 | 19                                | 7  |                        |
| Woodside Academy - Grangewood Avenue   | Design stage          | 12                                   | 0                               | 0  | 12                                       | 0                                 | 12                                | 0  |                        |
| Stanford-Le-Hope Primary - Copland Road                                      | Design stage          | 12                                   | 0                               | 0  | 12                                       | 0                                 | 12                                | 0  |                        |
| East Tilbury Co-Op school - Princess Margaret Road                           | Design stage          | 12                                   | 0                               | 0  | 12                                       | 0                                 | 12                                | 0  |                        |
| Corringham Primary - Herd Lane   | Design stage          | 12                                   | 0                               | 0  | 12                                       | 0                                 | 12                                | 0  |                        |
| Somers heath - Foyle Drive   | Design stage          | 12                                   | 0                               | 0  | 12                                       | 0                                 | 12                                | 0  |                        |
| East Tilbury School Cycle storage improvements                               | Scheme completed      | 10                                   | 0                               | 14                                       | 14                                       | 0                                 | 14                                | (4)  |                        |
| Borough wide Drop Kerbs  | Scheme completed      | 2                                    | 0                               | 0  | 2  | 0                                 | 2                                 | 0  |                        |
| Scheme to be determined  | Not yet started       | 83                                   | 0                               | 0  | 83                                       | 0                                 | 83                                | 0  |                        |
| Crown Road Off Road Shared Cycle Link  | Design stage          | 50                                   | 0                               | 0  | 50                                       | 0                                 | 50                                | 0  |                        |
| Derby Road Bridge Shared Cycle Link  | Design stage          | 10                                   | 0                               | 0  | 10                                       | 0                                 | 10                                | 0  |                        |

| Project<br>Name  | Procurement<br>Status | Approved<br>Budget<br>2016/17<br>(1) | Future<br>Year<br>Budget<br>(2) | Spend to<br>Month 6<br>in 2016/17<br>(3) | Latest<br>Forecast<br>for 2016/17<br>(4) | Future<br>Year<br>Forecast<br>(5) | Total<br>Forecast<br>Spend<br>(6) | Forecast Variance Against Total Scheme Budget (7) | Capital Bid<br>2017/18 |
|--|-----------------------|--------------------------------------|---------------------------------|--|--|-----------------------------------|-----------------------------------|---|------------------------|
|  |                       | £,000                                | £,000                           | £,000                                    | £,000                                    | £,000                             | Col 4 + 5<br>£,000                | Col 1+2 - 6<br>£,000                              | -                      |
| Total - Environment and Place                          |                       | 40,213                               | 23,439                          | 6,089                                    | 33,530                                   | 30,471                            | 64,001                            | (349  | )                      |
| Service: Finance and I.T.                              |                       |                                      |                                 |  |  |                                   |                                   |   |                        |
| Strategic IT Infrastructure                            | Work commenced        | 550                                  | 550                             | 58                                       | 550                                      | 550                               | 1,100                             | 0   | Yes<br>£3.647m         |
| ICT Upgrades to Major Line of Business Systems Project | Work commenced        | 42                                   | 111                             | 2  | 42                                       | 111                               | 153                               | 0   |                        |
| ICT Contact Centre Telephony                           | Not yet started       | 200                                  | 0                               | 0  | 200                                      | 0                                 | 200                               | 0   |                        |
| I.C.T. Undetermined Budget (schemes to be identified)  | Demand led            | 580                                  | 0                               | 0  | 0  | 580                               | 580                               | 0   |                        |
| Total – Finance and I.T.                               |                       | 40,213                               | 23,439                          | 6,089                                    | 33,530                                   | 30,471                            | 64,001                            | (349)   |                        |
| service: HR, OD and Transformation                     |                       | 1                                    | •                               |  |  | •                                 |                                   |   |                        |
| Document and Information Management - Phase 1          | Scheme completed      | 83                                   | 0                               | 99                                       | 99                                       | 0                                 | 99                                | (16)  |                        |
| External Sites Upgrade to Windows 7                    | Work commenced        | 40                                   | 0                               | 0  | 40                                       | 0                                 | 40                                | 0   |                        |
| Information and Advice Portal                          | Not yet started       | 464                                  | 0                               | 0  | 0  | 464                               | 464                               | 0   |                        |
| E-Marketplace  | On hold               | 250                                  | 0                               | 0  | 50                                       | 200                               | 250                               | 0   |                        |
| Service Analytics Children Safeguarding                | Work commenced        | 8                                    | 0                               | 0  | 8  | 0                                 | 8                                 | 0   |                        |
| Document and Information Management - Phase 2          | Work commenced        | 665                                  | 0                               | 65                                       | 149                                      | 500                               | 649                               | 16  |                        |
| Service Analytics Phase 2                              | Not yet started       | 208                                  | 0                               | 0  | 208                                      | 0                                 | 208                               | 0   |                        |
| Oracle Improvement                                     | Work commenced        | 730                                  | 0                               | 28                                       | 730                                      | 0                                 | 730                               | 0   |                        |
| Thurrock On-Line Project Phase 1                       | Work commenced        | 343                                  | 0                               | 0  | 343                                      | 0                                 | 343                               | 0   |                        |
| Thurrock On-Line Project Phase 2                       | Not yet started       | 918                                  | 0                               | 0  | 50                                       | 868                               | 918                               | 0   |                        |
| Online Assessment and Decisions - Adults               | Scheme completed      | 30                                   | 0                               | О  | 30                                       | 0                                 | 30                                | 0   |                        |
| Civic Offices - Space Optimisation                     | Scheme completed      | 500                                  | 0                               | (91)                                     | 500                                      | 0                                 | 500                               | 0   |                        |
| Civic Offices - Ground Floor Refurbishment             | Not yet started       | 500                                  | 3,890                           | 0  | 500                                      | 3,890                             | 4,390                             | 0   |                        |

| Project<br>Name                             | Procurement<br>Status | Approved<br>Budget<br>2016/17<br>(1) | Future<br>Year<br>Budget<br>(2) | Spend to<br>Month 6<br>in 2016/17<br>(3) | Latest<br>Forecast<br>for 2016/17<br>(4) | Future<br>Year<br>Forecast<br>(5) | Total<br>Forecast<br>Spend<br>(6) | Forecast Variance Against Total Scheme Budget (7) | Capital Bio<br>2017/18 |
|---|-----------------------|--------------------------------------|---------------------------------|--|--|-----------------------------------|-----------------------------------|---|------------------------|
|   |                       | £,000                                | £,000                           | £,000                                    | £,000                                    | £,000                             | Col 4 + 5<br>£,000                | Col 1+2 - 6<br>£,000                              |                        |
|   |                       |                                      |                                 |  |  |                                   |                                   |   |                        |
| Transformation Programme Management Support | Work commenced        | 497                                  | 0                               | 0  | 497                                      | 0                                 | 497                               | 0   | Yes<br>£0.250m         |
|   |                       |                                      |                                 |  |  |                                   |                                   |   |                        |
| Total – HR, OD and Transformation           |                       | 5,236                                | 3,890                           | 101                                      | 3,204                                    | 5,922                             | 9,126                             | 0   |                        |
| Total General Fund                          |                       | 69,450                               | 28,204                          | 10,954                                   | 50,955                                   | 47,171                            | 98,126                            | (472)   |                        |